eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

### **ACCESS DATABASE OUTPUT**

In each cut-off date, the following extraction are produced and shared to Construction Team for verification, information, acceptance of Construction Progress. The report will be classified as, by Unit, by SCMC (for COPR updating) and by Activities as per below tables.

### Report No. 1

ProgressByUnit Steel Structure Printed: 6/12/2014 9:00:08 AM

StartDate: 25-Aug-2011 EndDate: 12-Jun-2014

Details	Unit	Required	PROM Done	Balance	%Ach	ThisWeek	REAL Done	Balance	%Ach	ThisWeek
KG		82,023,918	81,754,613	269,305	99.7	21,101	81,745,658	278,260	99.7	21,101
DESC02		10,489,897	10,489,897	0	100.0	0	10,489,897	0	100.0	0
	726	2,361,688	2,361,688	0	100.0	0	2,361,688	0	100.0	0
	727	2,358,731	2,358,731	0	100.0	0	2,358,731	0	100.0	0
	740	1,332,759	1,332,759	0	100.0	0	1,332,759	0	100.0	0
	742	4,436,719	4,436,719	0	100.0	0	4,436,719	0	100.0	0
DH		2,084	2,084	0	100.0	0	2,084	0	100.0	0
	790	2,084	2,084	0	100.0	0	2,084	0	100.0	0
DODS01		33,505,268	33,478,483	26,786	99.9	0	33,477,077	28,192	99.9	0
	720	772,394	772,394	0	100.0	0	772,394	0	100.0	0
	721	4,021,722	4,021,722	0	100.0	0	4,021,722	0	100.0	0
	722	4,009,116	4,005,765	3,351	99.9	0	4,005,594	3,523	99.9	0

### Report No. 2

ProgressBySubCMC Steel Structure Printed: 6/12/2014 9:07:59 AM

 StartDate:
 25-Aug-2011

 EndDate:
 12-Jun-2014

Details	SubCMC	Required	PROM Done	Balance	%Ach	ThisWeek	REAL Done	Balance	%Ach	ThisWeek
733		3,930	2,740	1,190	69.7	90	2,742	1,189	69.8	90
733-STR-B		2,288	1,554	734	67.9	90	1,555	733	68.0	90
	MC2440	1,350	1,348	1	99.9	90	1,350	0	100.0	90
	MC2446	938	205	733	21.9	0	205	733	21.9	0
733-STR-C		1,642	1,186	456	72.2	0	1,186	456	72.2	0
	MC2440	1,067	611	456	57.3	0	611	456	57.3	0
	MC2446	576	576	0	100.0	0	576	0	100.0	0
734		3,930	2,124	1,806	54.0	0	2,124	1,806	54.0	0
734-STR-B		2,288	1,266	1,022	55.3	0	1,266	1,022	55.3	0
	MC2440	1,350	1,060	289	78.6	0	1,060	289	78.6	0
	MC2446	938	205	733	21.9	0	205	733	21.9	0
734-STR-C		1,642	858	784	52.3	0	858	784	52.3	0
	MC2440	1,067	639	428	59.9	0	639	428	59.9	0

eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

## Report No. 3

ProgressByActivity		Steel	Structure		Printed: 12/19/2013	2:38:07 PM
•	StartDate: EndDate:		Aug-2011 Dec-2013			
Unit	Lot	SubCMC	Activity	Required	PROM Done	%Ach
KG				81,919,783	80,067,925	97.7
DESC02				10,484,396	10,427,564	99.5
726				2,360,671	2,359,905	100.0
	726-PR-01-A			275,092	275,092	100.0
		MC2410		216,545	216,546	100.0
			1 Transport from WH to Site	10,827	10,827	100.0
			2 Erection in Position	119,100	119,100	100.0
			3 Welding, Bolting and Adjustment	75,791	75,791	100.0
			5 Quality Control Certificate	10,827	10,827	100.0
		MC2420		21,946	21,946	100.0
			1 Transport from WH to Site	1,097	1,097	100.0
			2 Erection in Position	12,070	12,070	100.0
			3 Welding, Bolting and Adjustment	7,681	7,681	100.0
			5 Quality Control Certificate	1,097	1,097	100.0
		MC2426		36,600	36,600	100.0
			1 Transport from WH to Site	1,830	1,830	100.0
			2 Erection in Position	20,130	20,130	100.0
			3 Welding, Bolting and Adjustment	12,810	12,810	100.0
			5 Quality Control Certificate	1,830	1,830	100.0


In each calendar month, the Database will produce automatically the below report that are at bill item level, referring to each Structure which will be used as a basis of checking Sub-contractor claims in each Progress Milestone accomplished.

# **COLAV Bookkeeping used for Payment**

Structure	Lot	BillItemCode	BillItemCode Description	Um	QTY
721-PR-01	721-PR-01A	MC 20 01	Light Structure	KG	19,152
		MC 20 02	Medium Structure	KG	1,130
		MC 20 03	Heavy Structure	KG	432
		MC 20 04	Extra Heavy Structure	KG	189
		MC 20 05	Gratings	KG	1
721-PR-01	721-PR-01B	MC 20 01	Light Structure	KG	410
		MC 20 02	Medium Structure	KG	33
		MC 20 05	Gratings	KG	1

eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

### **DATABASE WORKFLOW**



### Facts & Figures:

- A. Downloading BOM from server will take about three minutes (485,000 records)
   Mass import of BOM will take less than one minute (10,000 records)
   Mass update of QS data from excel will take about two minutes (10,000 records)
- B. Extracting Activity Checklist for all units takes roughly twenty minutes (485,000 records) Filtering overall progress takes about five minutes (1,940,000 records) Mass import of progress 180 records takes three minutes
- C. Import billing of 9,000 records takes a couple of seconds
- D. Extract COLAV report of 200 records take less than a minute (Summary of 9,000 records) Extract COPR reports takes three minutes (cumulative)


#### E. Others

Details	Number
SubContractors	2
Contracts	3
Suppliers	10
Units	19
Structures	366
Modules	444
Unique Mark Codes (Active)	407,721
Mark Codes in Pieces (Active)	944,575
Rows in Progress Table	2,070,606


eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

### The Flow


- A. Bill of Materials (BoM) Loading
  - 1. At StrProgress, ItemList Tab, Manual entry is available in the boxed button




- 2. Or using mass entry through Import.xls,
  - a. plot in excel file provided




b. then use the boxed buttons to import






3. In a case that QS quantity needs a mass update (boxed),



a. plot in excel file provided




b. then use the boxed buttons to import




eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

### **B-1.** Progress Loading


1. Plot in the provided excel the Items needed to load (data is available in the extracted Checklist)



2. Run StrExtract file to filter specific units you are about to load (Fix Button solves common errors that may arise)




3. Run StrProgress (involves 4 steps to undergo)



eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

### **B-2.** Progress Queries/Reports


1. Run StrExtract file to filter specific units you are about to process (Fix Button solves common errors that may arise)



- 2. Run StrProgress,
  - a. need to Set Previous data by selecting inclusive dates
  - b. refresh according to the chosen current dates



3. Below buttons are updated as per refreshed inclusive dates



eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	

# C. Accounting Works

This window comes from Reporting Module or Payment.



#### 1 - Create first Payment ID

Billing are prepared by Sub-Contractor and will be sent to Saipem QS for verification.

Then, in Excel, plot the table as follows,


A	В	С	D	E	F	G	Н		J	K	L	M	N
PaymentID	ActivityID	ItemID	ItemCode	ReqQTY	ClaimedQTY	ClaimedTotal₩gt	Length	Unit₩gt	KGper <b>M</b>	Billtem	DrawingNo	DrawingRev	Remarks
27	3	95092	75101BA10-7		1	15.49		61.96		MC 20 01	7850320-A10-7		WP9EPC3DOD
27	3	95093	75101BA11-7		1	13.43		53.7		MC 20 01	7850320-A11-7		WP9EPC3DOD
27	3	95097	75101BA15-7		1	15.18		60.7		MC 20 01	7850320-A15-7		WP9EPC3DOD
27	3	95098	75101BA16-7		1	14.99		59.96		MC 20 01	7850320-A16-7		WP9EPC3DOD
27	3	95099	75101BA1-7		1	12.25		48.98938455		MC 20 01	7850320-A1-7		WP9EPC3DOD
27	3	95100	75101BA17-7		1	14.98		59.92		MC 20 01	7850320-A17-7		WP9EPC3DOD
27	3	95104	75101BA21-7		1	5.16		20.65		MC 20 02	7850320-A21-7		WP9EPC3DOD
27	3	95105	75101BA22-7		1	5.23		20.91123124		MC 20 02	7850320-A22-7		WP9EPC3DOD
27	3	95106	75101BA23-7		1	5.24		20.95961488		MC 20 02	7850320-A23-7		WP9EPC3DOD
27	3	95107	75101BA24-7		1	12.24		48.96301235		MC 20 01	7850320-A24-7		WP9EPC3DOD
27	3	95108	75101BA25-7		8	172.20		86.10236097		MC 20 01	7850320-A25-7		WP9EPC3DOD

#### 2 - double click Verify Import button to know items that are qualified for billing



eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF
	Job No. 032090	
	PKG 2 and 3	


3 – after finalizing the data you may now import by double clicking ImportBilling, It will prompts if done.




#### **Generating Reports**

#### **COLAV**

In Payment window, Colav button (No.4) displays and may extract basic data needed for Sicon.





eni saipem	SHAH GAS DEVELOPMENT PROGAM	OMIF	
	Job No. 032090		
	PKG 2 and 3		

# COPR

In Progress window, scmc4sicon button displays and may extract basic data needed for Sicon.

□ SCMCforSICON							
4	unitcc 🕶	SubCMC -	Structure -	RequiredWgtIncd -	DoneWgtIncd -		
	720	MC2410	720-PR-01	533967	354969		
	720	MC2410	720-STR-A	5287	4555		
	720	MC2410	720-STR-B	5159	4186		
	720	MC2420	720-PR-01	74378	26497		
	720	MC2420	720-STR-A	2480	657		
	720	MC2420	720-STR-B	2598	821		
	720	MC2426	720-PR-01	29728	743		
	720	MC2426	720-STR-A	4167	О		
	720	MC2426	720-STR-B	4167	О		